

Odvjetnik MATEO PULJIĆ

Gundulićeva 26A
51 000 SPLIT

Putniković, 29.06.2022. godine

AVAX/2978/KP/03/457/22

Ugovor: IZGRADNJA STONSKE OBILAZNICE (DC414), PODDIONICE: SPARAGOVIĆI/ZARADEŽE – PRAPRATNO I PRAPRATNO – DOLI

Poštovani g. Puljiću,

Obaviješteni smo da ste imenovani povjerenikom predstečajnog postupka Brodosplita (Tt-22/4655-2).

AVAX S.A. potpisao je ugovor o podizvođenju dana 03/06/2020 s Brodosplitom za izvođenje čelične konstrukcije mosta Ston i vijadukta Prapratno kao dio našeg ugovora s Hrvatskim cestama „Izgradnja Stonske obilaznice (DC414), poddionice: Sparagovići / Zaradeže – Prapratno i Prapratno/Doli.“

Ovim putem željeli bismo Vas izvijestiti da je Brodosplit generirao račune izvan odobrenih iznosa iz privremenih mjesečnih situacija pa stoga isti računi nisu bili prihvaćeni te su poslani nazad Brodosplitu. Dakle, predmetni računi ne mogu se smatrati potraživanjem Brodosplita.

Nastavno na gore navedeno pitanje, niže možete pronaći popis odbijenih računa Brodosplita:

Dear Mr.Puljic,

We were informed that you have been appointed as trustee for the pre-bankruptcy proceedings of Brodosplit (Tt-22/4655-2).

AVAX S.A. signed a subcontract agreement on 03/06/2020 with Brodosplit for the execution of steel structure for Ston bridge and Prapratno Viaduct as part of our contract with Hrvatske Ceste "Construction of the Ston bypass (DC414), sub-sections: Sparagovići / Zaradeže-Prapratno and Prapratno-Doli".

We would like to report that Brodosplit generated invoices beyond approved IPC amounts and therefore these invoices were not accepted and they were send back to Brodosplit. Therefore those invoices cannot be considered as a receivable of Brodosplit.

Following the above issue, please find below the list of rejected invoices of Brodosplit:

Račun / Invoice	Datum / Date	Iznos / Amount	Relevantnost / Relevancy	Status / Status	Odobreni iznos / Approved amount
21/1230/346726	05/07/2021	172,328.75	Dodatni radovi	Djelomično odbijen	96,881.84
3/1233/346726	08/02/2022	79,093.00	Dodatni radovi	Odbijen	0.00
6/1233/346726	08/02/2022	364,685.97	Dodatni radovi	Djelomično odbijen	249,800.90
432/1231/351288	31/03/2022	6,248,928.00	Radovi izvedeni prema privremenoj mjesečnoj situaciji br. 27	Djelomično odbijen	2,327,242.58
20/1230/367854	03/05/2022	1,827,561.36	Radovi izvedeni prema privremenoj mjesečnoj situaciji br. 28	Odbijen	0.00
21/1230/367722	31/05/2022	1,149,428.51	Radovi izvedeni prema privremenoj mjesečnoj situaciji br. 29	Odbijen	0.00
UKUPNO / TOTAL		9,842,025.59			2,673,925.32

Kao što možete lako vidjeti iz gore navedenoga popisa, fakturiranje Brodosplita nije slijedilo proceduru fakturiranja prema ugovoru o podizvođenju između AVAX-a i Brodosplita koji je potpisan 03. lipnja 2020. godine. Niti jedan od odbijenih iznosa nije uvršten u naše knjige kao ni na naše prijave PDV-a. Odgovarajući dopisi poslani su Brodosplitu, a koji je odbio ispraviti gore navedene račune. O tome su obaviješteni i Naručitelj (Hrvatske Ceste) i nadležni porezni ured.

Molimo imajte na umu sljedeće:

1) Iznos od 2.327.242,58 kn odobren prema MS br.27 dijelom se tretira kao zadržani iznos prema ugovoru (1.052.891,09 kn), a ostatak (1.274.351,49 kn) Izvođaču (AVAX) kao prijebroj refakturiranih obveza prema AVAX-u, tako da nema stvarnog gotovinskog potraživanja u njihovo ime.

2) Ostatak odobrenih iznosa od 346.682,74 kn (96.881,84+248.800,90 kn) prebijen je s postojećim obvezama

As you can easily observe from this list, Brodosplit invoicing has not followed invoicing procedure as per subcontract agreement between AVAX and Brodosplit signed on 03rd of June 2020. None of the rejected amounts have been included neither on our books nor on our VAT declarations. Relevant letters have been sent to Brodosplit, who refused to correct the above invoices. The Client (Hrvatske Ceste) and the relevant tax office were also informed.

Please note the following:

1) The amount of 2,327,242.58HRK approved under IPC27 has been partially allocated as retention money according to contract (1.052.891,09HRK) and the rest (1.274.351,49 kn) to the Contractor (AVAX) in order to be set off against re-invoicing liabilities towards AVAX, so there is no actual cash receivable on their behalf.

2) The rest of the approved amounts 346,682.74HRK (96,881.84+248,800.90HRK) has been set off with existing Brodosplit

Brodosplita prema AVAX-u za neizvedene radove (koji trenutno prelaze iznos od 12 milijuna kuna), tako da također nema gotovinskog potraživanja.

liabilities towards AVAX for non-executed works (which currently exceed the amount of 12milHRK), therefore no cash receivable exists as well.

Stojim na raspolaganju za daljnja pojašnjenja.

At your disposal for any further clarification.

(M P)


AVAX S.A.- Podružnica Zagreb
Zagreb, Trg Petra Preradovića 3

Koullis Pittaros
Generalni direktor
Avax S.A. – Podružnica Zagreb

DOSTAVITI:

1. Naslovu, email-om i pp
2. pismohrana-ovdje